

تم الاستلام : مندوب المقاول :



مكتب رمك للاستشارات الهندسية
Office Ramak For Engineering Consultancy
تصميم - إشراف - تخطيط عمراني - إدارة مشاريع

أمانة جدة



شركة طرق الرياض للمقاولات
RIVADII ROADS CONTRACTING CO

شركة طرق الرياض للمقاولات RYADII ROADS CONTRACTING CO										المقاول :- شركة طرق الرياض للمقاولات		الإدارة العامة للتنفيذ والإشراف إدارة تنفيذ الطرق				الإستشاري :- مكتب رمك للإستشارات الهندسية			
تقرير إستلام طبقة ردم																			
اسم المشروع :-				تلال الغروب				رقم المخطط :-				رقم الطيقة :-							
BLOCK11				BOUOTTOM OF SUPGRADE-2				WIDHT-R 11.100				WIDHT-L 11.100							
LAYER THICKNESS																0.130			
DEPTH FROM TOP SUB.G																0.000			
PVI	Station	Easting	Northing	L			CL	R			CL width from L	CL width from R	H						
SLOPE				2.60%	1.00%	0.00%	0.00%	0.00%	1.00%	1.15%									
137.5				1.150	5.500	3.000	0.000	3.000	5.500	2.600									
13	150	528898.7184	2370285.004	50.497	50.467	50.417	50.417	50.417	50.467	50.497	11.100	11.100	-0.481						
14	162.5	528910.2572	2370280.197	50.236	50.206	50.156	50.156	50.156	50.206	50.236	11.100	11.100	-0.673						
15	175	528921.796	2370275.391	50.058	50.028	49.978	49.978	49.978	50.028	50.058	11.100	11.100	-0.363						
16	187.5	528933.3348	2370270.584	49.987	49.957	49.907	49.907	49.907	49.957	49.987	11.100	11.100	-0.461						
17	✓ 200	528944.8737	2370265.777	49.868	49.838	49.788	49.788	49.788	49.838	49.868	11.100	11.100	-0.540						
18	X 212.5	528956.4125	2370260.97	49.727	49.697	49.647	49.647	49.647	49.697	49.727	11.100	11.100	-0.504						
19	X 214	528957.7966	2370260.394	49.710	49.680	49.630	49.630	49.630	49.680	49.710	11.100	11.100	-0.497						
الإستشاري								المقاول											
مكتب رمك للإستشارات الهندسية								شركة طرق الرياض للمقاولات											
الاسم :- م حسين عبيد								الاسم :-											
التوقيع :-								التوقيع :-											
التاريخ :-								التاريخ :-											



In-place Density and Water Content of Soil by EDG

Project	تنفيذ اعمال البنية التحتية	Report No.	PRO-240463.16
Client	شركة طرق الرياض للمقاولات	Report Date	04/05/2024
Location	جدة - حي الأمير فواز - مخطط تلال الغروب	E.Conditions	-
Test Apparatus	NL scientific	Ref.	ASTM D 7698

Layer	Bottom Sub Grade
Location	Road 1 Block 11 STA. 0+137 to STA. 0+200

[illegible]

M.D.D	=	2.232 kg/m ³
O.M.C	=	7.71 %

The lab is responsible of all information provided in this report, unless this information is given by the client.

*These results are for the tested materials and tested locations only.

The lab is not responsible of sampling, sample is tested as received.

The report will not be re issued until authorized by the lab management, Lab is not responsible about the sample after two weeks of the test reoport date.

Checked by

Checked by 



Approved by

by 



